



GO  
OJAI

DEMONSTRATION  
PROJECT // 2020

# Maricopa Highway Demonstration Project

CAC Meeting #12

10.21.2020

[ojaicity.org/goojai](http://ojaicity.org/goojai) @go\_ojai

**STREETPLANS**  
MIAMI NEW YORK

**SCAG**™  
INNOVATING FOR A BETTER TOMORROW



# Project Status

1

## Vet Concepts



**March/April**

- Execute data collection and analysis
- 1st CAC meeting, 1st TAC meeting, 1st Public Q&A
- Create brand, webpage, and social media
- Produce Draft Site Plan

2

## Design Development



**April - June**

- Finalize Site Plan, submit permit
- 2nd, 3rd, & 4th CAC meetings, 2nd & 3rd TAC meetings, 2nd Public Q&A
- Finalize Evaluation Plan

3

## Permit Acquisition



**July - Sep.**

- Acquire permit
- Install Numina sensors
- Finalize detailed Implementation Timeline
- 5th - 10th CAC meetings, 3rd Public Q&A
- Finalize materials sourcing

4


## Implementation Prep





**October - Nov.**

- Secure storage and staging locations, order materials
- 11th - 13th CAC meetings, prepare volunteers
- Execute **Demonstration Project!**
- Execute Eval. Plan

# Materials



# Signage



- A survey will be posted on the project webpage once the project is installed. Fill it out at any point during the six-month period to give the team your feedback!



# Implementation Roles

## Street Plans:

- Coordinate & oversee contractors
- Coordinate & oversee volunteers
- Lead all tasks, serve as volunteer "captains"

## Contractors

- Existing striping removal
- New striping installation
- Hole drilling for installation of planters & delineators
- Installation of MUTCD signage

## City


- Help with hole marking & drilling
- Transport materials
- Install planters & delineators
- Help with planting planters



# Volunteer Tasks

## Volunteers

- Move and prep materials
- Measure, mark, and paint conflict zones
- Mark holes for planters & delineators
- Install planters & delineators
- Install informational signage
- Prep & plant planters





**Staging/Planting**




**Marking/Outlining**



**Edging**



**Chalk Lining/Measuring**



**Painting**



# Implementation Timeline

**VOLUNTEERS START TODAY!**



Day 1: Monday, 11/9	Day 2: Tuesday, 11/10	Day 3: Wednesday, 11/11	Day 4: Thursday, 11/12	Day 5: Friday, 11/13	Day 6: Saturday, 11/14
Striping Removal					
New Striping	New Striping				
Hole Marking	Hole Marking	Hole Marking			
	Conflict Zone Marking & Painting	Conflict Zone Marking & Painting			
Prelim. Hole Drilling	Hole Drilling		Hole Drilling		
	Planter/Delineator Installation		Planter/Delineator Installation	Planter/Delineator Installation	
			MUTCD Signage Installation		
			Planter Planting	Planter Planting	Planter Planting
Project Signage			Planter Planting	Planter Planting	Planter Planting

- Traffic control is deployed before 6am on Monday morning.
- Work continues behind lane closure until the project is fully installed.
- Volunteer work is guided by Street Plans and City captains, per the Build Manuals.
- Work continues on Saturday, if needed.

# Build Manuals

**DAY 1 | AM ☀**

Task	% Complete
1 STRIPING REMOVAL	100%
2 NEW STRIPING	40-50%
3 HOLE MARKING	25%
4 PRELIM. DRILLING	0%

**NOTES**  
Ehebatur, quam virmandam ina, sus horbit? Opic te, diortudesi is. Ipse in Etribus conequre, te, num movirviris conditum st ideatil crunt. Nihilam horis, que tant pratiam vis vilius iaescibus, fortibus in sicaectus ad in diciem aut niquit faci poenatum nes crem inum quit ventiacia Sertis, cerem deesidella virtum nossimum aurnit

**MILESTONES**  
Um iname fori, perem. Ote nequo Catus. Ero non det; nossent. Oximum videm pere, entim factusatus? quisquit. Maete, que quis conereb uscepse peraequ idendum perunte aursulm publicis are ta, untrum in hortur ut fita viris atia rectum movenat antricuum. Serte, nostum esti quandin sedem ere peraverorum retiam uncipio adefre ssolum sus crisque hi, me nem

**DAY 1 | PM ☾**

Task	% Complete
1 STRIPING REMOVAL	100%
2 NEW STRIPING	80-100%
3 HOLE MARKING	50%
4 PRELIM. DRILLING	15-20%

**NOTES**  
Ehebatur, quam virmandam ina, sus horbit? Opic te, diortudesi is. Ipse in Etribus conequre, te, num movirviris conditum st ideatil crunt. Nihilam horis, que tant pratiam vis vilius iaescibus, fortibus in sicaectus ad in diciem aut niquit faci poenatum nes crem inum quit ventiacia Sertis, cerem deesidella virtum nossimum aurnit

**MILESTONES**  
Um iname fori, perem. Ote nequo Catus. Ero non det; nossent. Oximum videm pere, entim factusatus? quisquit. Maete, que quis conereb uscepse peraequ idendum perunte aursulm publicis are ta, untrum in hortur ut fita viris atia rectum movenat antricuum. Serte, nostum esti quandin sedem ere peraverorum retiam uncipio adefre ssolum sus crisque hi, me nem



- Captains will have Build Manuals on-site, which will have detailed implementation guidance for each day of work.

# Sign Up!

**Sign-Up Genius:  
[bit.ly/DemoVolunteer](https://bit.ly/DemoVolunteer)**

1. Sign up for as many two-hour slots as you'd like. You may sign up for the same or different tasks for the duration of your shift.

NOTE: Needs on-the-ground may change, and you could be asked to take on a different task upon your arrival. Please let the Street Plans team know if you have any limitations.

2. Signing up ahead of time will allow us to anticipate the total number of volunteers. Volunteers will not be placed in groups larger than five.
3. When you arrive to Maricopa Highway, you will check in at the Ojai Meadows Preserve trailhead.
4. Water and snacks (separately packaged) will be provided, please bring refillable water bottles.
5. Masks will be required. Extra masks, gloves, and hand sanitizer will be provided.

Date (mm/dd/yyyy)	Time (EDT)	Available Slot	Calendar View
11/10/2020 (Tue.)	9:00am - 11:00am	Conflict Zone Painting (20)	<a href="#">Sign Up</a> <input type="checkbox"/>
		Materials Preparation (10)	<a href="#">Sign Up</a> <input type="checkbox"/>
		Planter & Delineator Marking/Prep (15)	<a href="#">Sign Up</a> <input type="checkbox"/>
	11:00am - 1:00pm	Conflict Zone Painting (20)	<a href="#">Sign Up</a> <input type="checkbox"/>
		Materials Preparation (10)	<a href="#">Sign Up</a> <input type="checkbox"/>
		Planter & Delineator Marking/Prep (15)	1 of 15 slots filled SL Sylvie Lee <a href="#">Sign Up</a> <input type="checkbox"/>
	2:00pm - 4:00pm	Conflict Zone Painting (20)	<a href="#">Sign Up</a> <input type="checkbox"/>
		Materials Preparation (10)	<a href="#">Sign Up</a> <input type="checkbox"/>

## **Email Us:**

dana@streetplans.org  
tony@streetplans.org

## **Join Us:**

**Final CAC Meeting: Wednesday, Nov. 4 @ 11:00am**

## **Project FAQ:**

[ojaicity.org/goojai](http://ojaicity.org/goojai)

## **Volunteer:**

[bit.ly/DemoVolunteer](http://bit.ly/DemoVolunteer)

**GO>  
OJAI  
DEMONSTRATION  
PROJECT // 2020**